



Inspection Report for Structure 005963

PREVIOUS INSP: Mooth, Christian
 PREVIOUS DATE: 11/18/2025
 PREVIOUS INSP. TYPE: Special

NEW DATE: _____
 NEW INSP. TYPE(S): _____

005963 - COUNTY RD. 61 over DYAS CREEK

Inspection Data

Equipment

Equipment required for bridge

ID	Equipment	Inspection Type	Used this Inspection
A03	Under bridge inspection vehicle	Routine	<input type="checkbox"/>
A06	Boat	Routine	<input type="checkbox"/>
_____	_____	_____	<input type="checkbox"/>
_____	_____	_____	<input type="checkbox"/>

Inspection Condition

	Current:	New:
Deck (B.C.01):	6 Satisfactory	_____
Superstructure (B.C.02):	5 Fair	_____
Substructure (B.C.03):	6 Satisfactory	_____
Culvert (B.C.04):	N Not Applicable	_____
Bridge Condition Classification (B.C.12):	F Fair	_____
Lowest Condition Rating (B.C.13):	5	_____
Railing (B.C.05):	6 Satisfactory	_____
Railing Transition (B.C.06):	6 Satisfactory	_____
Bearing (B.C.07):	6 Satisfactory	_____
Joints (B.C.08):	6 Satisfactory	_____

Other Condition Ratings

	Current:	New:
Channel (B.C.09):	6 Satisfactory	_____
Channel Protection (B.C.10):	6 Satisfactory	_____
Scour (B.C.11):	7 Some minor scour	_____
NSTM Inspection Condition (B.C.14):	N Not Applicable	_____
Underwater Inspection (B.C.15):	5 Fair	_____

Appraisal

	Current:	New:
Approach Roadway Alignment (B.AP.01):	F Fair	_____
Overtopping Likelihood (B.AP.02):	No matching parameter	_____
Scour Vulnerability (B.AP.03):	B Stable w designed & functioning countermeasures	_____
Scour Plan of Action (B.AP.04):	O A scour POA is not required.	_____
Seismic Vulnerability (B.AP.05):	N Does not require seismic eval	_____

Inspection Notes

Inspection Notes (B.IE.11) - *Briefly describe the members of features inspection **when limited portions of the bridge are inspected***

New:

Agency Inspection Notes:

Deck 6: Due to abrasion and moderate map cracking

Super 5: Several spalls with exposed rebar on girders and shear cracks located at bent 4, 8 and 10.

Sub 6: Piles with light corrosion, minor local scour span 7 and bent 2. New cross bracing and horizontal bracing added at bent 2 in 2018.

New:

Element Detail

	<u>Elem No.</u>	<u>Element</u>	<u>Env</u>	<u>Total Qty</u>	<u>Unit</u>	<u>CS 1</u>	<u>CS 2</u>	<u>CS 3</u>	<u>CS 4</u>
<input type="checkbox"/> Current:	16	Re Conc Top Flange	Low	9,613	sq.ft	0	9,610	3	0
New:									
Notes:									
Current:	1090	Exposed Rebar	Low	3	each	0	0	3	0
New:									
Notes:									
Current:	1130	Cracking (RC and Other)	Low	155	each	0	155	0	0
New:									
Notes:									
Current:	1190	Abrasion(PSC/RC)	Low	9,455	each	0	9,455	0	0
New:									
Notes:									
<input type="checkbox"/> Current:	110	Re Conc Opn Girder/Beam	Low	1,228	ft	1,186	3	39	0
New:									
Notes:	-								
Current:	1080	Delamination/Spall/Patched Area	Low	3	each	0	3	0	0
New:									
Notes:	spall outside beam 1 at bent 9 - 7"X5" spall span 7 beam 2 left side at bent 8 - 8"X5" spall outside beam 3 at bent 7 - 6"X5"								
Current:	1090	Exposed Rebar	Low	35	each	0	0	35	0
New:									
Notes:	exposed rebar throughout, all show minor section loss								
Current:	1130	Cracking (RC and Other)	Low	4	each	0	0	4	0
New:									
Notes:	shear cracks at bent 4,5, and 10 vertical crack outside beam 1 at bent 2 - 18"								

	<u>Elem No.</u>	<u>Element</u>	<u>Env</u>	<u>Total Qty</u>	<u>Unit</u>	<u>CS 1</u>	<u>CS 2</u>	<u>CS 3</u>	<u>CS 4</u>
<input type="checkbox"/>	Current: 215	Re Conc Abutment	Low	115	ft	115	0	0	0
	New:								
	Notes:	slope paving failed at abutment 1							
<hr/>									
<input type="checkbox"/>	Current: 225	Steel Pile	Low	39	each	0	36	3	0
	New:								
	Notes:	-							
<hr/>									
	Current: 1000	Corrosion	Low	39	each	0	36	3	0
	New:								
	Notes:	all piles show corrosion.							
<hr/>									
	Current: 515	Steel Protective Coating	Low	1,722	sq.ft	0	1,722	0	0
	New:								
	Notes:	-							
<hr/>									
<input type="checkbox"/>	Current: 234	Re Conc Pier Cap	Low	220	ft	217	3	0	0
	New:								
	Notes:	-							
<hr/>									
	Current: 1080	Delamination/Spall/Patched Area	Low	3	each	0	3	0	0
	New:								
	Notes:	bent cap 10 shows 3 small spalls							
<hr/>									
<input type="checkbox"/>	Current: 304	Open Expansion Joint	Low	264	ft	264	0	0	0
	New:								
	Notes:	-							
<hr/>									
<input type="checkbox"/>	Current: 330	Metal Bridge Railing	Low	818	ft	818	0	0	0
	New:								
	Notes:	-							

Bridge Photos

Inspection Date: 12/17/2024



downstream side



spall right overhang at bent 10



vertical crack beam 1 at bent 2



downstation



upstation



deck abrasion



shear crack beam 1 at bent 10



upstream side



spall beam 1 at bent 9



downstream



upstream



abrasion on piles



spall beam 3 at bent 9



spall beam 2 at bent 9



rebar right curb span 6

Bridge

Identification Data

	<u>Current:</u>	<u>New:</u>
Bridge Number (B.ID.01):	5963	_____
Agency Bridge ID:	005963	_____
Bridge Name (B.ID.02):	????????????????????	_____
Feature Intersected:	DYAS CREEK	_____
Facility Carried:	COUNTY RD. 61	_____
Bridge Status:	3 Active	_____
Past Bridge ID (B.ID.03):		_____
Future Bride ID:		_____

Location Data

	<u>Current:</u>	<u>New:</u>
State Code (B.L.01):	1 Alabama	_____
Highway Agency District (B.L.04):	Mobile	_____
County Code (B.L.02):	Baldwin	_____
Place Code (B.L.03):	Unknown	_____
Metro Planning Org 1 (B.L.12):	No matching parameter	_____
Metro Planning Org 2 (B.L.12):	No matching parameter	_____
Bridge Location (B.L.11):	3.5 MI. N. OF S.R. 112	_____
Latitude (B.L.05):	30.86980	_____
Longitude (B.L.06):	-87.64030	_____

Border Data

	<u>Current:</u>	<u>New:</u>
Designated Lead State (B.L.10):	N/A	_____
Border Bridge Number (B.L.07):	N/A	_____
Border State or Country (B.L.08):	N/A	_____
Border Insp. Responsibility (B.L.09):	N/A	_____

Classification data

	<u>Current:</u>	<u>New:</u>
Owner (B.CL.01):	L01 County highway agency	_____
Maintenance Responsibility (B.CL.02):	L01 County highway agency	_____
Inspection Responsibility:	County Highway Agency	_____
Federal or Tribal Land Access (B.CL.03):	N	_____
Historical Significance (B.CL.04):	N Not eligible & not in historic eligible district	_____
Toll (B.CL.05):	N Does not carry toll road and is not toll bridge	_____
Emergency Evacuation Designation (B.CL.06):	N Not an Emergency evacuation route	_____

Construction data

	<u>Current:</u>	<u>New:</u>
Year Built (B.W.01):	1957	_____

Geometry data

	<u>Current:</u>	<u>New:</u>
NBIS Bridge Length (B.G.01):	409.80 ft	_____
Total Bridge Length (B.G.02):	412.80 ft	_____
Maximum Span Length (B.G.03):	33.80 ft	_____
Minimum Span Length (B.G.04):	33.80 ft	_____
Bridge Width Out-to-Out (B.G.05):	23.50	_____
Bridge Width Curb-to-Curb (B.G.06):	21.80	_____
Left Curb or Sidewalk Width (B.G.07):	0.00	_____
Right Curb or Sidewalk Width (B.G.08):	0.00	_____
Approach Roadway Width (B.G.09):	41.00	_____
Bridge Median (B.G.10):	0 No median	_____
Skew (B.G.11):	0	_____
Curved Bridge (B.G.12):	CP Piecewise straight girders	_____
Maximum Bridge Height (B.G.13):	16	_____
Sidehill Bridge (B.G.14):	N Not a sidehill bridge	_____
Irregular Deck Area (B.G.15):		_____
Calculated Deck Area (B.G.16):	9,700.80	_____

Appraisal data


	<u>Current:</u>	<u>New:</u>
Approach Roadway Alignment (B.AP.01):	F Fair	_____
Overtopping Likelihood (B.AP.02):	No matching parameter	_____
Scour Vulnerability (B.AP.03):	B Stable w designed & functioni	_____
Scour Plan of Action (B.AP.04):	0 A scour POA is not required.	_____
Seismic Vulnerability (B.AP.05):	No matching parameter	_____

Railings and Transitions


	<u>Current:</u>	<u>New:</u>
Railings (B.RH.01):	3502	_____
Transitions (B.RH.02):	3502	_____

Condition History Graph


Deck Rating



Superstructure Rating



Substructure Rating



Bridge Material and Type

Superstructure Data Set(s)

M01 - Superstructure Set 3 - 14765 - Type: M Main

	<u>Current:</u>	<u>New:</u>
Number of Spans (B.SP.02):	12	_____
Number of Beam Lines (B.SP.03):	3	_____
Span Material (B.SP.04):	C01 Reinforced concrete - cast-in-place	_____
Span Continuity (B.SP.05):	1 Simple or single span	_____
Span Type (B.SP.06):	G03 Girder/beam - tee-beam	_____
Span Protective System (B.SP.07):	0 None	_____
Deck Interaction (B.SP.08):	IM Integral or monolithic	_____
Deck Material & Type (B.SP.09):	C01 Reinforced concrete - cast-in-place	_____
Wearing Surface (B.SP.10):	0 None	_____
Deck Protective System (B.SP.11):	0 None	_____
Deck Reinforcing Protective System (B.SP.12):	0 None	_____
Deck Stay-in-Place Forms (B.SP.13):	0 None	_____

Substructure Data Set(s)

A01 - Abutment - Type: A Abutment

	<u>Current:</u>	<u>New:</u>
Number of Sub Units (B.SB.02):	2	_____
Substructure Material (B.SB.03):	C01 Reinforced concrete - cast-in-place	_____
Substructure Type (B.SB.04):	A02 Abutment - stub	_____
Substructure Protective System (B.SB.05):	0 None	_____
Foundation Type (B.SB.06):	P01 Pile - steel H-shape	_____
Foundation Protective System (B.SB.07):	E01 Encasement - concrete	_____

P01 - Bents - Type: P Pier or Bent

	<u>Current:</u>	<u>New:</u>
Number of Sub Units (B.SB.02):	11	_____
Substructure Material (B.SB.03):	C01 Reinforced concrete - cast-in-place	_____
Substructure Type (B.SB.04):	B03 Bent - pile	_____
Substructure Protective System (B.SB.05):	0 None	_____
Foundation Type (B.SB.06):	P01 Pile - steel H-shape	_____
Foundation Protective System (B.SB.07):	C01 Coating - paint	_____

Feature Data

Feature Designation	Feature Type (B.F.01):	Feature Location (B.F.02):	Feature Name (B.F.03):	Report to FHWA:
H01	H Highway	C Carried on bridge	COUNTY RD. 61	<input checked="" type="checkbox"/>
W01	W Waterway	B Below bridge	DYAS CREEK	<input checked="" type="checkbox"/>

COUNTY RD. 61 - H Highway

	<u>Current:</u>	<u>New:</u>
Feature Designation:	H01	_____
Feature Type (B.F.01):	H Highway	_____
Feature Location (B.F.02):	C Carried on bridge	_____
Feature Name (B.F.03):	COUNTY RD. 61	_____

Highway Information

	<u>Current:</u>	<u>New:</u>
Functional Classification (B.H.01):	7	_____
Urban Code (B.H.02):	99999	_____
NHS Designation (B.H.03):	N	_____
National Highway Freight Network (B.H.04):	N	_____
STRAHNET Designation (B.H.05):	N	_____
LRS Route ID (B.H.06):	CO0061000	_____
LRS Mile Point (B.H.07):	0.01	_____
Lanes on Highway (B.H.08):	2	_____
LRS Data as of Date:		_____

Route Information

R01 - 61 NS

	<u>Current:</u>	<u>New:</u>
Designation (B.RT.01):	R01	_____
Route Number (B.RT.02):	61	_____
Route Direction (B.RT.03):	NS Northbound and Southbound	_____
Route Type (B.RT.04):	4 County route	_____
Service Type (B.RT.05):	1 Mainline	_____

AADT

	<u>Current:</u>	<u>New:</u>
AADT (B.H.09):	523	_____
ADTT (B.H.10):	5	_____
Year of AADT (B.H.11):	2024	_____
Percent Truck Traffic:	0.96	_____
Future AADT:	700	_____
Future ADTT:		_____
Future Year:	2044	_____
Directional Percentage:		_____

Clearances

	<u>Current:</u>	<u>New:</u>
Highway Maximum Usable Vertical Clearance (B.H.12):	99.90	_____
Highway Minimum Vertical Clearance (B.H.13):	99.90	_____
Highway Minimum Horizontal Clearance, Left (B.H.14):		_____
Highway Minimum Horizontal Clearance, Right (B.H.15):		_____
Highway Maximum Usable Surface Width (B.H.16):	21.80	_____

User Cost

	<u>Current:</u>	<u>New:</u>
Route Speed:	45	_____
Bypass Detour Length (B.H.17):	24	_____
Bypass Average Speed:	0	_____
Lanes on Bypass:		_____

DYAS CREEK - W Waterway

Current:

New:

Feature Designation: W01
Feature Type (B.F.01): W Waterway
Feature Location (B.F.02): B Below bridge
Feature Name (B.F.03): DYAS CREEK

Waterway Details

Current:

New:

Navigable Waterway (B.N.01): N
Navigation Minimum Vertical Clearance (B.N.02):
Movable Bridge Maximum Navigation Vertical Clearance (B.N.03):
Navigable Channel Width (B.N.04):
Navigation Channel Minimum Horizontal Clearance (B.N.05):
Substructure Navigation Protection (B.N.06):

Load Ratings

Load Rating Event

Event Name:	03	Software Used:	AASHTO BrR (Virtis)
Load Rating Date (B.LR.03):	05/25/2018	Secondary Software:	Not Rated / Analyzed
Load Rater:	NLB	Wearing Surface / Fill Depth:	0.00 inches
Reviewer:	1	Category:	
Load Rating Method (B.LR.04):	LFR Load Factor Rating		
Description:			

VehicleName	Rating Factor	Rating Tons	Inventory (B.LR.05)	Operating (B.LR.06)	Controlling Legal (B.LR.07)	Location	Description
HS-20 Operating	1.12	40.32		Opr			40.4 Tons converted using 36.00 Tons per vehicle.
HS-20 Inventory	0.67	24.12	Inv				24.2 Tons converted using 36.00 Tons per vehicle.
H-TRUCK	1.49	29.80					29.7 Tons converted using 20.00 Tons per vehicle.
TANDEM AXLE	1.25	36.88					36.9 Tons converted using 29.50 Tons per vehicle.
TRIAXLE DUMP	0.94	35.25					35.4 Tons converted using 37.50 Tons per vehicle.
CONCRETE	1.03	33.99					34.1 Tons converted using 33.00 Tons per vehicle.
18-WHEELER	1.46	58.40					58.2 Tons converted using 40.00 Tons per vehicle.
6-AXLE	1.40	58.80					59 Tons converted using 42.00 Tons per vehicle.
SCHOOL BUS	2.91	36.38					36.4 Tons converted using 12.50 Tons per vehicle.
FHWA Type EV2 emergency vehicle	1.19	34.21					34.3 Tons converted using 28.75 Tons per vehicle.
FHWA Type EV3 emergency vehicle	0.82	35.26			Legal		35.2 Tons converted using 43.00 Tons per vehicle.

Posting History

Posting History

Posting Date (B.PS.02)	Status	Time Frame	Reported Code (B.PS.01)
07/13/2018	Weight	Permanent	PP

INSPECTOR'S SIGNATURE

DATE

INSP.NBIS CERT NO.

ALA. PROF.ENGR. NO.

REVIEWER'S SIGNATURE

DATE

REVIEWER'S TITLE

Work History & Needs

Work History

Year	Component	Work Type	Category
1999	Super	SP7 Coating (Preserved)	Main Preservation
1999	Sub	SB7 Coating (Preserved)	Main Preservation

Work Candidates

B01 DECK CLEANING

Date Recommended: 03-26-18 Priority: Medium
 Estimated Quantity: Unit Cost: \$150 Estimated Cost:
 C: _____ New Quantity: _____ New Priority: _____
 Notes: clean sand and debris off deck / drains
 New Remark: _____

B12 MINOR SUPER REP-CONCRETE

Date Recommended: 03-22-01 Priority: Medium
 Estimated Quantity: 80 Unit Cost: \$276 Estimated Cost: \$22,080
 C: _____ New Quantity: _____ New Priority: _____
 Notes: clean/patch spalls as needed.
 New Remark: _____

B18 MINOR SUB REPAIR-CONCRETE

Date Recommended: 03-22-01 Priority: Medium
 Estimated Quantity: 20 Unit Cost: \$130 Estimated Cost: \$2,600
 C: _____ New Quantity: _____ New Priority: _____
 Notes: clean/patch spalls as needed.
 New Remark: _____

B21 MAJOR SUB REPAIR-CONCRETE

Date Recommended: 03-23-06 Priority: Medium
 Estimated Quantity: 120 Unit Cost: \$123 Estimated Cost: \$14,760
 C: _____ New Quantity: _____ New Priority: _____
 Notes: place scour countermeasures at bents 4-6 as needed
 cross bracing and horizontal bracing added at bents 4 & 5 june 2018.
 New Remark: _____

B38 OTHER STRUCTURE MAINT.

Date Recommended: 03-24-20 Priority: High
 Estimated Quantity: Unit Cost: \$253 Estimated Cost:
 C: _____ New Quantity: _____ New Priority: _____
 Notes: replace yellow "wrba" sign at intersection of cr 112
 New Remark: _____

New Work Candidates

New Activity: B: _____ Activity Description: _____
Unit: _____ Quantity: _____ Priority: _____

New Remark: _____

New Activity: B: _____ Activity Description: _____
Unit: _____ Quantity: _____ Priority: _____

New Remark: _____

New Activity: B: _____ Activity Description: _____
Unit: _____ Quantity: _____ Priority: _____

New Remark: _____

New Activity: B: _____ Activity Description: _____
Unit: _____ Quantity: _____ Priority: _____

New Remark: _____

INSPECTOR'S SIGNATURE DATE

INSP.NBIS CERT NO. ALA. PROF.ENGR. NO.

REVIEWER'S SIGNATURE DATE

REVIEWER'S TITLE

Cross Sections

Streambed Cross Sections

Orientation: **Left View**

Offset: 12.00
 Station Equation: $0 + 0 = 10 + 0$
 Elevation Equation: $0 = 0$
 Soundings/Elevations Indicator: Soundings
 Location of Base Measurement: TOP OF LT CURB=100.00

Month/Year: 11/2025
 Offset Remark: FROM CENTERLINE
 Elevation Basis: Assumption
 Water Surface:
 Bridge Inspection:

Station	Sounding/Elevation (ft)	Remarks	Sounding/Elevation (ft)	Remarks
	Current:		New:	
0.00 + 0.00	4.80	ABUT 1		
0.00 + 6.89	6.40	TOP OF SLOPE		
0.00 + 17.06	13.50	MIDSPAN		
0.00 + 35.11	13.70	BENT 2		
0.00 + 51.84	14.00	MIDSPAN		
0.00 + 68.90	16.80	BENT 3		
0.00 + 85.96	24.00	MIDSPAN		
0.00 + 95.80	30.00			
1.00 + 2.36	30.00			
1.00 + 3.02	30.70	BENT 4		
1.00 + 5.64	31.00			
1.00 + 15.49	31.40			
1.00 + 20.08	30.20	MIDSPAN		
1.00 + 25.33	28.70			
1.00 + 31.89	29.10			
1.00 + 35.17	29.00			
1.00 + 38.12	29.80	BENT 5/T.O.W=19.1		
1.00 + 45.01	25.90			
1.00 + 54.86	22.70	MIDSPAN		
1.00 + 71.92	18.60	BENT 6		
1.00 + 88.98	15.90	MIDSPAN		
2.00 + 7.02	15.00	BENT 7		
2.00 + 24.08	15.50	MIDSPAN		
2.00 + 41.14	15.60	BENT 8		
2.00 + 57.87	16.00	MIDSPAN		
2.00 + 74.93	15.20	BENT 9		
2.00 + 91.99	14.70	MIDSPAN		
3.00 + 10.04	16.10	BENT 10		
3.00 + 27.10	15.90	MIDSPAN		
3.00 + 44.16	15.00	BENT 11		
3.00 + 60.89	15.00	MIDSPAN		
3.00 + 77.95	14.30	BENT 12		
3.00 + 92.06	13.60	MIDSPAN		
4.00 + 5.84	5.60	TOP OF SLOPE		
4.00 + 13.06	5.30	ABUT 13		

Orientation: Right View

Offset: 12.00
 Station Equation: 0 + 0 = 10 + 0
 Elevation Equation: 0 = 0
 Soundings/Elevations Indicator: Soundings
 Location of Base Measurement: TOP OF LT CURB=100.00

Month/Year: 11/2025
 Offset Remark: FROM CENTERLINE
 Elevation Basis: Assumption
 Water Surface:
 Bridge Inspection:

Station	Sounding/Elevation (ft)	Remarks	Sounding/Elevation (ft)	Remarks
	Current:		New:	
0.00 + 0.00	6.60	ABUT 1		
0.00 + 6.89	7.30			
0.00 + 17.06	14.90	MIDSPAN		
0.00 + 35.11	15.00	BENT 2		
0.00 + 51.84	16.00	MIDSPAN		
0.00 + 68.90	18.20	BENT 3		
0.00 + 85.96	18.50	MIDSPAN		
0.00 + 95.80	28.00			
1.00 + 2.36	32.00			
1.00 + 3.02	27.00	BENT 4		
1.00 + 5.64	31.00			
1.00 + 15.49	31.90			
1.00 + 20.08	32.50	MIDSPAN		
1.00 + 25.33	32.80			
1.00 + 31.89	31.30			
1.00 + 38.12	30.90	BENT 5/T.O.W=21.2		
1.00 + 45.01	29.10			
1.00 + 54.86	25.60	MIDSPAN		
1.00 + 64.70	20.10			
1.00 + 71.92	18.30	BENT 6		
1.00 + 88.98	17.20	MIDSPAN		
2.00 + 7.02	16.60	BENT 7		
2.00 + 24.08	17.90	MIDSPAN		
2.00 + 41.14	16.20	BENT 8		
2.00 + 57.87	17.10	MIDSPAN		
2.00 + 74.93	16.40	BENT 9		
2.00 + 91.99	16.80	MIDSPAN		
3.00 + 10.04	16.70	BENT 10		
3.00 + 27.10	16.10	MIDSPAN		
3.00 + 44.16	15.80	BENT 11		
3.00 + 60.89	15.70	MIDSPAN		
3.00 + 77.95	15.30	BENT 12		
3.00 + 92.06	13.30	MIDSPAN		
4.00 + 5.84	6.00			
4.00 + 13.06	6.00	ABUT 13		

INSPECTOR'S SIGNATURE

DATE

INSP.NBIS CERT NO.

ALA. PROF.ENGR. NO.

REVIEWER'S SIGNATURE

DATE

REVIEWER'S TITLE

Bridge Notes



Form: BI-13

Date Printed: 05/18/2026

BIN: 005963

Alabama ID: OCO0061 020000002000

Entered By	Date	Type	Comments
Dustin Thweatt	03/28/2018	G	60 Substructure: Slope paving at Abutment 1 has failed. 113 Scour: A pre-construction meeting was held on 3/27/2018 for BCP 0205218 Bridge Repairs to Phillipsville Rd. diagonal bracing will be added to Bents 4 & 5 with the addition of a new encasement and riprap class 2. Once repairs are made ALDOT will be notified and this bridge will re-load rated.
Dustin Thweatt	03/25/2019	G	***NO ADDITIONAL DEFECTS FOUND DURING THIS INSPECTION***
Pontis User	10/03/2003	G	WHM *UNDERWATER INSPECTION BY LLOYD PITTS, P.E. DEFICIENCIES: FIBERGLASS FORMS HAVE BEEN REMOVED FROM ENCASEMENTS AND ARE IN THE CHANNEL. BENT 5/PILE A SHOWS 1'2" OF EXPOSED H-PILE AND 2' ABOVE THE BOTTOM OF THE CONCRETE ENCASEMENT THERE IS A COLD JOINT/SEAM WITH SOFT MATERIAL DUE TO POOR CONSOLIDATION (EXPOSED PEA GRAVEL). BENT 5/PILE B IS TAPERED IN 4"-6" AT THE MUDLINE W/NO EXPOSED H-PILE. BENT 5/PILE C SHOWS 11"-16" OF EXPOSED H-PILE AND REINFORCEMENT CAGE. 7.5' BELOW THE TOP OF ENCASEMENT IS A COLD JOINT/SEAM W/EXPOSED AGGREGATE DUE TO POOR CONSOLIDATION. RECOMMENDATIONS: PLACE RIPRAP OR GROUT BAGS AROUND PILES TO PREVENT FURTHER EXPOSURE. RIPRAP COULD BE PLACED DOWNSTREAM ADJACENT TO THE STRUCTURE TO RAISE THE STREAMBED UP TO 2'. REMOVE FORMS FROM THE STREAMBED.
Michael Wall	05/25/2018	R	Received notification that the substructure has been repaired. Cross bracing has been changed to recommended configuration, piles encased, and rip-rap added to bents 4 and 5.
Pontis User	03/15/2012	R	WHM ***UNDERWATER INSPECTION BY PRODIVING INC (SEE REPORT)***

Entered By	Date	Type	Comments
Pontis User	06/26/1997	G	WHM 58-DECK 58.6 RAILING: BRIDGE RAIL CUT TO ALLOW FOR EXPANSION. LT. RAIL/BENT 7, RT. RAIL/BENT 8. 58.7 PAINT: PAINT SYSTEM HAS FAILED ALLOWING RUST FORMATION. 59-SUPERSTRUCTURE 59.2.A. GIRDERS/CONCRETE: SPAN 1/GIRDER 1 SHOWS SEVERAL SMALL (76-101MM) ROUND SPALLS W/EXPOSED REBAR IN BOTTOM FACE AT MIDSPAN. SPAN 10 SHOWS (101MM) ROUND SPALL W/EXPOSED REBAR ON BOTTOM OF RT. CURB. SPAN 11/GIRDERS I & II SHOW SEVERAL (76-101MM) ROUND SPALLS W/EXPOSED REBAR IN BOTTOM FACE. SPAN 12, GIRDERS I,II & III SHOW SEVERAL SPALLS AT MIDSPAN AND AT BENT 12. (76-101MM). 60-SUBSTRUCTURE 60.1.A. ABUT./CAPS: ABUT. 13 SHOWS SPALL AT FAR FACE OF BEARING BLOCK OVER PILE C. 60.1.F. ABUT./EROSION: SLOPE PROTECTION IS UNDERMINED AND SETTLED AT BOTH ABUTMENTS. 60.2.A. BENTS/CAPS: BENT 2 SHOWS SPALL W/EXPOSED REBAR ON BOTTOM FACE BETWEEN PILES A & B. 60.2.D.1. BENTS/PILES: BENT 3/PILE A SHOWS 355MM OF EXPOSED H-BEAM BELOW ENCASEMENT. BENT 6/PILE A SHOWS 305MM. BENT 6/PILES B,C SHOW 152MM. 60.2.G. BRACING: X-BRACING SHOWS HEAVY CORROSION AND HAS RUSTED THROUGH AT CONCRETE ENCASEMENTS AT BENTS 4,5 AND 6. 60.4 PAINT: PAINT SYSTEM HAS FAILED ON ALL STEEL MEMBERS. 62-CHANNEL 61.4 VEGETATION: REDUCTION IN OPENING OF 50%. 36-TRAFFIC SAFETY FEATURES APPROACH RAILS DO NOT MEET CURRENT STANDARDS.
Dustin Thweatt	10/16/2019	G	Underwater inspection preformed by ALDOT dive team. See underwater report.
Pontis User	01/21/2010	S	DLF THIS STRUCTURE SHALL BE POSTED FOR 15 TONS UNTIL THE REQUIRED COUNTERMEASURES ARE INSTALLED. BASED ON ASSESSED SCOUR, THIS STRUCTURE IS UNSTABLE DUE TO PUSHOVER AT BENTS #4 & #5 AND SHOULD BE MONITORED EVERY THREE MONTHS AS WELL AS DURING AND AFTER ANY SIGNIFICANT RAIN EVENT. IF ANY MAJOR DEBRIS ACCUMULATION AND/OR ADDITIONAL SCOUR OCCUR AT BENTS #4 & #5, THIS STRUCTURE WILL NEED TO BE CLOSED.
Pontis User	01/14/2009	R	WHM ***UNDERWATER INSPECTION BY ALDOT DIVE TEAM-SEE REPORT***
Pontis User	04/06/2001	G	WHM * COUNTY CREW PLACED APPLICATION OF HERBICIDE ON SLOPE PAVING TO CONTROL GROWTH THAT HAS UNDERMINED CONCRETE AT BOTH ABUT.'S.
Dustin Thweatt	12/18/2018	G	***Snooper Inspection with SW Region snooper*** 59 Superstructure: Span 2 / beam 1 left side shows shear crack. Span 1 beam 1 near face shows a spall 3"L X 3"W X 1/2" D with exposed rebar. Spall is placed in CS 3 for exposed rebar.
Pontis User	03/12/2014	R	WHM ***NO ADDITIONAL DEFICIENCIES NOTED AT THIS INSPECTION***

Entered By	Date	Type	Comments
Pontis User	10/25/2008	R	MWS ***UNDERWATER INSPECTION REPORT*** BEAT NO.5, FIBERGLASS FORMS HAVE BEEN REMOVED FROM THE PILES AND ARE IN THE CHANNEL. BENT NO.5, PILE 1 HAS 20" OF EXPOSED STEEL H-PILE, AND TWO FEET ABOVE THE BOTTOM OF THE CONCRETE ENCASMENT/JACKET (MEASUREMENT TAKEN AT LOCATION OF MAXIMUM EXPOSURE OF STEEL H-PILE) THERE IS A COLD JOINT/SEAM WITH SOFT MATERIAL (POOR CONSOLIDATION AND EXPOSED PEA GRAVEL). BENT NO.5, PILE 2 CONCRETE JACKET IS TAPERED IN 13" AT THE BOTTOM OF THE ENCASMENT AND HAS 8" OF EXPOSED STEEL H-PILE. BENT NO.5, PILE 3 HAS 16" OF EXPOSED STEEL H-PILE/EXPOSED REINFORCEMENT CAGE. 7' 6" BELOW THE TOP OF THE CIRCULAR CONCRETE JACKET THERE IS A COLD JOINT/SEAM WITH SOFT MATERIAL (POOR CONSOLIDATION AND EXPOSED PES GRAVEL). **RECOMMENDATIONS** PLACE RIP-RAP OR SAND-CEMENT BAGS AROUND THE PILES TO PREVENT FURT HER EXPOSURE OF PILES. OR A LAYER OF RIP-RAP COULD BE PLACED DOWNSTREAM ADJACENT TO THE STRUCTURE TO RAISE THE STREAM (1.5' -2.0'). REMOVE THE FIBERGLASS FORMS FROM THE STREAMBED.
Pontis User	02/09/2009	G	JMH * SAME AS PREVIOUS INSPECTIONS W/NO ADDITIONS;
Pontis User	07/26/2011	R	WHM ***J. BEARRENTINE, S. SIMPSON AND A. HALL FROM ALDOT SCOUR SECTION TOOK ADDITIONAL SOUNDINGS DOWN AND UPSTREAM OF THE STRUCTURE TO HELP DETERMINE IF THE STRUCTURE REQUIRES ADDITIONAL SCOUR COUNTER MEASURES. SCOUR WILL ADVISE BALDWIN COUNTY AS TO THEIR FINDINGS. THE COUNTY WILL NEED TO INSTALL ADDITIONAL BRACING IN THE FORM OF HORIZONTAL STRUTS TO ADDRESS THE UN-BRACED PILE LENGTHS ISSUE***
Nancy Burtron	06/11/2019	R	Structure has been re-rated to include values for emergency vehicles.
Pontis User	12/21/2010	R	WHM ***SEE ALDOT UNDERWATER INSPECTION FORM***
Pontis User	02/28/2007	R	WHM 58-DECK 58.6-RAILING: SHOWS MINOR SECTION LOSS DUE TO CORROSION. 58.8-DRAINS: SAND/DEBRIS HAS COLLECTED IN LOW-SIDE GUTTERLINES. 61-CHANNEL 61.3-DRIFT: LARGE TREE IN CHANNEL/DOWNSTREAM SIDE.
Pontis User	01/10/2012	R	WHM ***NO ADDITIONAL DEFICIENCIES NOTED AT THIS INSPECTION***
Charles Stump	11/06/2025	G	Underwater Inspection interval updated from 24 months to 48 months.
Pontis User	11/14/1999	G	MWS * UNDERWATER INSPECTION BY LLOYD PITTS, P.E. DEFICIENCIES: NONE BELOW THE WATERLINE. RECOMMENDATIONS: NO CORRECTIVE ACTION NECESSARY AT THIS TIME.
Pontis User	10/07/2000	G	WHM * UNDERWATER INSPECTION BY LLOYD PITTS, P.E. NO DEFICIENCIES BELOW THE WATER LINE. NO CORRECTIVE ACTION NECESSARY AT THIS TIME.

Entered By	Date	Type	Comments
Johnathon Roberts	10/25/2019	S	Special Scour Monitoring Details: This structure should be monitored every 24 months, as well as during and after high flow events greater than or equal to the 25-year flood event (Q25). A Q25 flood event at this site is an event that has an intensity of 10.9" in a 24-hr period. The struts and cross bracing installed at bents 4 and 5 provides enough support to increase the pushover and buckling limits at the current rip-rap elevations. However, if changes in the countermeasures or the groundline occur, the Bridge Scour Section should be notified immediately.
Pontis User	09/17/2005	R	WHM *UNDERWATER INSPECTION BY LLOYD PITTS, PE & CBI* DEFICIENCIES: FIBERGLASS FORMS HAVE BEEN REMOCED FROM PILES AND ARE IN THE CHANNEL. BENT 5/PILE A SHOWS 24" OF EXPOSED H-PILE AND 2' ABOVE THE CONCRETE ENCASEMENT THERE IS A COLD JOINT SEAM W/SOFT MATERIAL (POOR CONSOLIDATIION). BENT 5/PILE B IS TAPERED INWARD 4-6" AT THE BOTTOM OF ENCASEMENT AND SHOWS 9" OF EXPOSED STEEL H-PILE. BENT 5/PILE C SHOWS 18" OF EXPOSED STEEL H-PILE/REINFORCEMENT CAGE 7'6"BELOW THE TOP OF THE CONCRETE ENCASEMENT THERE IS A COLD JOINT SEAM WITH SOFT MATERIAL (POOR CONSOLIDATION). RECOMMENDATIONS: PLACE RIPRAP OR GROUT BAGS AROUND PILES TO PREVENT FURTHER EXPOSURE OF H-PILES. A LAYER OF RIPRAP COULD BE PLACED DOWNSTREAM TO RAISE STREAMBED 1.5-2'. REMOVE FORMS FROM STREAMBED.
Glen Todd Reed	12/31/2024	G	Snooper inspection performed on 12/17/2024
Pontis User	03/13/2008	G	PIJ * SAME AS PREVIOUS INSPECTION W/ THE FOLLOWING ADDITIONS: 58-DECK 58.3-CURBS: 3' OF EXPOSED REBAR ON RIGHT CURVE AT MIDSPAN ON ON SPAN 6. *** UTILITY BORING OPERATION AT FAR RIGHT. ***
Glen Todd Reed	10/31/2023	G	Underwater inspection performed by Commercial diving services on 10/11/2023. Diver recommends to bag or patch exposed steel on encasements. see report in file
Pontis User	03/19/2003	G	MWS * SAME AS PREVIOUS INSPECTION W/NO ADDITIONS:
Walter Mackey, JR	10/19/2017	G	UNDERWATER INSPECTIONS BY PRO DIVING DERVICES, SEE UNDERWATER REPORT IN FILE.
Pontis User	11/03/2007	R	WHM ***UNDERWATER INSPECTION REPORT*** BENT 5:FIBERGLASS FORMS HAVE BEEN REMOVED AND ARE IN CHANNEL. BENT 5/PILE 1 SHOWS 22" OF EXPOSED STEEL H-PILE AND 2' ABOVE THE BOTTOM OF ENCASEMENT THERE IS A COLD JOINT/SEAM THAT SHOWS POOR CONSOLIDATION W/EXPOSED PEA GRAVEL. PILE 2 SHOWS THAT CONCRETE JACKET IS TAPERED IN 13" AT BOTTOM OF ENCASEMENT AND 10" OF EXPOSED STEEL H-PILE. PILE 3 SHOWS 16" OF EXPOSED H-PILE AND REINFORCEMENT CAGE. THERE IS S COLD JOINT/SEAM W/EXPOSED PEA GRAVEL 7'6" BELOW TOP OF ENCASEMENT. RECOMMENDATIONS: PLACE RIPRAP OR GROUT BAGS AROUND PILES TO PREVENT FURTHER EXPOSURE OR PLACE LAYER OF RIPRAP COUKLD BE PLACED DOWNSTREAM TO RAISE STREAMBED. REMOVE FIBERGLASS FORMS FROM CHANNEL.
Pontis User	10/15/2009	R	WHM ***UNDERWATER INSPECTION BY ALDOT DIVE TEAM (SEE REPORT)*** WATER TOO HIGH TO ATTEMPT INSPECTION

Entered By	Date	Type	Comments
Pontis User	10/06/2002	G	WHM *UNDERWATER INSPECTION REPORT BY LLOYD PITTS, P.E. DEFICIENCIES: FIBERGLASS FORMS HAVE BEEN REMOVED FROM PILES AND ARE IN THE CHANNEL. BENT 5/PILE A SHOWS 1.5' OF EXPOSED H-BEAM AND 2' ABOVE THE BOTTOM OF THE CONCRETE ENCASEMENT THERE IS A COLD JOINT/SEAM WITH SOFT MATERIAL (POOR CONSOLIDATION AND EXPOSED AGGREGATE). BENT 5/PILE B IS TAPERED IN 4-6" AT THE MUDLINE. BENT 5/PILE C SHOWS 11-16" OF EXPOSED H-BEAM AND REBAR CAGE. 7.5' BELOW THE TOP OF ENCASEMENT THERE IS A COLD JOINT/SEAM WITH SOFT MATERIAL. RECOMMENDATIONS: PLACE RIPRAP OR GROUT BAGS AROUND PILES TO PREVENT FURTHER EXPOSURE. A LAYER OF RIPRAP COULD BE PLACED DOWNSTREAM ADJACENT TO STRUCTURE TO RAISE STREAMBED UP TO 2'. REMOVE FORMS FROM CHANNEL. NO OTHER ACTION NECESSARY AT THIS TIME.
Pontis User	12/15/2010	R	WHM ***ALDOT WOULD NOT ALLOW SNOOPER TRUCK ON STRUCTURE DUE TO VEHICLE RATING UNTIL SUCH TIME AS SCOUR COUNTERMEASURES ARE IN PLACE. INSPECTION WAS DONE WITH LADDER AT THIS TIME***
Pontis User	10/30/1998	G	WHM * SNOOPER INSPECTION W/ALDOT UNDER BRIDGE INSPECTION UNIT * 58-DECK 58.3-CURBS: UNDERSIDE OF CURB AT BENT 4/RIGHT SIDE SHOWS SPALL W/EXPOSED REBAR. UNDERSIDE OF CURB AT BENT 10 LEFT SIDE SHOWS SPALL W/EXPOSED REBAR. 59-SUPERSTRUCTURE 59.2.A-BEAMS/CONCRETE: SPAN 2/BEAM I SHOWS DELAMINATED AREA (350MM X 75MM) IN RIGHT FACE. SPAN 3/BEAM I SHOWS DELAMINATED AREA (350MM X 75MM) IN LEFT FACE. BENT 5/BEAM II SHOWS DELAMINATED AREA (120MM X 80MM) IN RIGHT FACE OVER BENT. BENT 7/BEAM II SHOWS DELAMINATED AREA (120MM X 80MM). BENT 8/BEAM I SHOWS EXPOSED AGGREGATE IN BEARING AREA/RIGHT FACE. BENT 10/BEAM I SHOWS 2MM WIDE SHEAR CRACK FROM TOP TO BOTTOM OF BEAM IN BOTH FACES. BENT 11/BEAM I SHOWS SPALL W/EXPOSED REBAR IN BOTTOM FACE (125MM X 40MM). * SPALLING AND DELAMINATION APPEAR TO BE RESULT OF IMPROPER CLEARANCE DURING PLACEMENT OF REINFORCING STEEL 59.4-DIAPHRAGMS: SHOWS EXPOSED REBAR ON BOTTOM FACE (300MM LONG) ON BOTTOM FACE. 60-SUBSTRUCTURE 60.2.A-BENTS/CAPS: CONCRETE RISER PAD AT BENT 2/RIGHT SIDE SHOWS SPALL W/LOSS OF 25%. BENT 4/CAP SHOWS SPALL W/EXPOSED REBAR (75MM X 50MM) BETWEEN PILES A&B. CONCRETE RISER BLOCK AT BENT 7/FAR RIGHT SHOWS SPALL ON RIGHT CORNER. RISER BLOCKS SHOW EXPOSED AGGREGATE THROUGHOUT.
Pontis User	09/20/2002	G	WHM *INSPECTION W/ALDOT UNDER BRIDGE INSPECTION UNIT: 59-SUPERSTRUCTURE 59.2.A-BEAMS/CONCRETE:SPAN 3/BEAM I NOW SHOWS SPALLED AREA W/EXPOSED REBAR IN RIGHT FACE (14" L X 3" W). SPAN 4/BEAM III SHOWS 3" ROUND SPALL IN LEFT FACE AT BENT 4. SPAN 4/ BEAM III SHOWS DELAMINATED AREA 6' L X 1" W IN BOTTOM FACE NEAR BENT 5. BENT 5/BEAM III SHOWS 5" SPALL W/SHEAR CRACKS IN BEARING AREA ON BOTH SIDES OF T-BEAM. BENT 5/BEAM II NOW SHOWS SPALL W/ EXPOSED REBAR IN RIGHT FACE OVER BENT (7" L X 3" W). BENT 6/ BEAM II NOW SHOWS SPALL W/EXPOSED REBAR IN LEFT FACE (5" L X 3" W). *T-BEAMS SHOW SOME MINOR SPALLING AT BEARING AREAS LOCATED THROUGHOUT. 60-SUBSTRUCTURE 60.4-PAINT: STEEL H-BEAMS SHOWS SOME FAILURE OF PAINT SYSTEM 1'-3' ABOVE CONCRETE ENCASEMENTS AT BENTS 4-6.
Pontis User	03/16/1998	G	WHM *SAME AS INSPECTION OF 6/26/97 W/NO ADDITIONAL DEFICIENCIES.

Entered By	Date	Type	Comments
Walter Mackey, JR	04/04/2017	G	60-Substructure 60.2.e-Bents/scour: Bent 2/Pile 2 shows a 2' deep scour hole. ***Slope paving at Abut. 1 continues to fail***
Walter Mackey, JR	03/25/2015	G	***No additional deficiencies noted at this inspection***
Pontis User	12/12/2008	G	MWS * SNOOPER INSPECTION W/ALDOT UNDER BRIDGE UNIT * 58-DECK 58.2-STRUCTURAL: SPAN 5 SHOWS SPALL W/REBAR BETWEEN BEAMS II AND III ON THE UNDERSIDE OF THE DECK. 58.3-CURBS: UNDERSIDE OF CURB @ BENT 4 SHOWS 18"X 2"SPALL W/REBAR ON RIGHT SIDE. 59-SUPERSTRUCTURE 59.1.E-BEARING PADS: ALL BEARING PADS SHOW ADVANCE DECAY. 59.2.A-BEAMS: SPAN 6 OVER BENT 7 SHOWS SPALL ON RIGHT FACE OF BEAM III 6"X 3". SPAN 8 BEAM I @ BENT 8 SHOWS DELAMINATION 2" LONG BOTTOM FACE. SPAN 11 @ BENT 11 SHOWS SPALL ON UNDERSIDE OF BEAM III.
Pontis User	05/04/2011	R	WHM ***CREW PLACED GROUT BAGS AROUND EXPOSED STEEL PILES AT BENTS 4 & 5. ALL VOIDS ARE FILLED IN AND THERE IS NO EXPOSED STEEL PILE BELOW THE ENCASMENTS. J. NUNNALLY (BCHD) HAS GOTTEN FUNDING FROM CO. COMMISSION FOR RIPRAP PLACEMENT TO CONTROL SCOUR ISSUES***
Pontis User	10/07/2001	G	MWS * UNDERWATER INSPECTION BY LLOYD L. PITTS, P.E. DEFICIENCIES: FIBERGLASS FORMS HAVE BEEN REMOVED FROM PILES AND ARE IN CHANNEL. BENT 5, PILE 1 HAS ONE FOOT OF EXPOSED H-PILE. BENT 5, PILE 2 CONCRETE JACKET IS TAPERED IN 4" TO 6" AT THE STREAMBED (NO EXPOSED H-PILE). BENT 5, PILE 3 HAS 11" OF EXPOSED H-PILE AND AND EXPOSED REINFORCE MENT CAGE. TWO FEET BELOW THE NORMAL WATERLINE, THERE IS A COLD JOINT/SEAM WITH SOFT MATERIAL (POOR CONSOLIDATION AND EXPOSED PEA GRAVEL). RECOMMENDATIONS: PLACE RIP-RAP OR SAND-CEMENT BAGS AROUND THE PILES TO PREVENT FURTHER EXPOSURE OF PILES. OR A LAYER OF RIP-RAP COULD BE PLACED DOWNSTREAM ADJACENT TO THE STRUCTURE TO RAISE THE STEAMBED (1'). REMOVE FIBERGLASS FORMS FROM THE STREAMBED.
Pontis User	03/23/2006	R	WHM 60-SUBSTRUCTURE 60.2.E-SCOUR: DUE TO EXPOSURE OF H-PILES BELOW CONCRETE ENCASMENTS SCOUR COUNTERMEASURES TO BE CONSIDERED TO STOP EROSION AT BENTS.
Pontis User	09/28/2011	R	WHM 275-APPROACH ROADWAY CONDITION: BOTH APPROACHES HAVE BEGUN TO SETTLE.
Pontis User	03/21/2002	G	WHM *SAME AS PREVIOUS INSPECTION W/FOLLOWING ADDITIONS: 61-CHANNEL 61.2-EMBANKMENT EROSION: CONCRETE SLOPE PAVING HAS FAILED AT ABUT. 1/RIGHT SIDE.
Pontis User	12/03/2004	G	MWS * SNOOPER INSPECTION W/ALDOT UNDER BRIDGE INSPECTION UNIT * 59.2.A-BEAMS/CONCRETE: BENT 7 BEAM III SHOWS SPALL 7"LONG X 2" WIDE W/EXPOSED REBAR.
Pontis User	09/16/2013	R	WHM ***NO ADDITIONAL DEFICIENCIES NOTED AT THIS INSPECTION***
Michael Sharp	11/16/2021	G	Snooper Inspection on 11/16/2021, new notes on BI-5.
Pontis User	06/09/2010	G	MWS * SAME AS PREVIOUS INSPECTION W/NO ADDITIONS:

Entered By	Date	Type	Comments
Pontis User	03/29/1999	G	WHM * SAME AS PREVIOUS INSPECTION W/FOLLOWING ADDITIONS: 58-DECK 58.2-STRUCTURAL: DECK SHOWS EXPOSED AGGREGATE LOCATED THROUGHOUT. 59-SUPERSTRUCTURE 59.2.A-BEAMS/CONCRETE: SPAN 7/BEAM I SHOWS 75MM X 25MM DELAMINATION ON BOTTOM FACE AT MIDSPAN. 60-SUBSTRUCTURE 60.2.A-BENTS/CAPS: BENT 12/BEAM III SHOWS 100MM ROUND SPALL ON FAR RIGHT CORNER OF RISER BLOCK. ***60.2.D.2-BENTS/PILES: THE FOLLOWING PILING ENCASEMENTS HAVE BEEN EXTENDED TO 0.9M BELOW THE MUDLINE: BENT 3/PILE A; BENT 4/PILES A,B&C; BENT 5/PILES A,B&C; BENT 6/PILES A,B&C. ***60.2.G-BENTS/BRACING: ALL DEFICIENT X-BRACING HAS BEEN REPLACED OR REPAIRED. ***60.4-PAINT: ALL STEEL PILING AND X-BRACING HAS BEEN BLASTED AND PAINTED. PRIMER, INTERMEDIATE AND FINISH COATS IN PLACE. ALL WORK DONE BY GLOBAL CONSTRUCTION (PRIME CONTRACTOR) AND MASS-FLOW INC. (SUB-CONTRACTOR). * SEE CONSTRUCTION DIARY.
Pontis User	03/13/2012	G	JMH ***NO ADDITIONAL DEFICIENCIES NOTED AT THIS INSPECTION***
Pontis User	04/27/2011	R	WHM ***NO ADDITIONAL DEFICIENCIES NOTED AT THIS INSPECTION***
Pontis User	10/30/2000	G	WHM 61-CHANNEL 61.1-SCOUR: COUNTY FORCES PLACED SCOUR COUNTERMEASURES ON THIS DATE. RIPRAP WAS PLACED AROUND PILES AT BENTS 9 & 11. STEEL H-BEAM WAS EXPOSED BELOW CONCRETE ENCASEMENTS DUE TO LOCAL SCOUR AT EACH PILE.
Walter Mackey, JR	11/24/2015	G	Underwater inspection by ProDiving on 10/21/2015-See ALDOT UW Inspection Form
Pontis User	12/15/2010	R	KAJ RATING RESULT SHEET TO COUNTY TRANSPORTATION ON 1/15/2010 RECOMMENDING A 15 TON GROSS LOAD POSTING FOR THIS STRUCTURE DUE TO SCOUR RELATED ISSUES/UNBRACED PILE LENGTH.
Pontis User	03/16/2010	G	MWS * SAME AS PREVIOUS INSPECTIONS W/NO ADDITIONS:
Pontis User	11/27/1998	G	WHM * UNDERWATER INSPECTION BY LLOYD PITTS, P.E. DEFICIENCIES: THE CONCRETE ENCASEMENTS SHOW HEAVY LOSS OF THE CEMENT MATRIX RESULTING IN LOSS OF THE LARGE AGGREGATE IN THE WET/DRY ZONE. THE CONCRETE JACKETS EXTEND APPROXIMATELY 0.9M BELOW THE WATER LINE RESULTING IN EXPOSED STEEL H-PILES. THE EXPOSED STEEL H-PILES SHOW UP TO 3MM OF SECTION LOSS TO THE OUTER 25MM OF THE FLANGES IN ISOLATED AREAS. THE X-BRACING AT BENTS 4&5 SHOW HEAVY SECTION LOSS AND ARE NO LONGER ATTACHED TO THE PILES. * THE STEEL H-PILES ARE COVERED WITH A BITUMINOUS COATING. RECOMMENDATIONS: THE CONCRETE ENCASEMENTS SHOULD BE REPLACED AND EXTENDED 0.9M BELOW THE MUDLINE. REPLACE THE X-BRACING AT BENTS 4&5.
Pontis User	07/11/2011	R	WHM ***NO ADDITIONAL DEFICIENCIES NOTED AT THIS TIME***

Entered By	Date	Type	Comments
Pontis User	03/16/2000	G	WHM * SAME AS PREVIOUS INSPECTION W/FOLLOWING ADDITIONS: 58-DECK 58.2-STRUCTURAL: DECK SHOWS MINOR POPOUTS LOCATED THROUGHOUT. 58.3-CURBS: SHOW EXPOSED AGGREGATE LOCATED THROUGHOUT. SPAN 7/LEFT SIDE SHOWS MINOR SPALL ON TOP OF CURB (150MM ROUND). 58.6-RAILING: STEEL W-BEAM GUARDRAIL HAS BEGUN TO SHOW MINOR PITTING W/SECTION LOSS. 59-SUPERSTRUCTURE 59.2.A-BEAMS/CONCRETE: SPAN 2/BEAM I SHOWS (5) MINOR SPALLS W/EXPOSED REBAR ON BOTTOM FACE. BENT 11/BEAM III SHOWS 125MM ROUND SPALL ON BOTTOM FACE. BENT 7/BEAM III SHOWS (2) 50MM ROUND SPALLS W/EXPOSED REBAR ON LEFT FACE. 59.4-DIAPHRAGMS: NOTE CONCERNING SPALLS W/EXPOSED REBAR IS TYPICAL THROUGHOUT. 60.2.A-BENTS/CAPS: CONCRETE RISER PAD AT BENT 4/PILE A SHOWS MINOR SPALL ON NEAR FACE.
Pontis User	10/13/2010	G	MWS * SAME AS PREVIOUS INSPECTION W/NO ADDITIONS:
Pontis User	03/31/2004	R	WHM *SAME AS PREVIOUS INSPECTIONS W/FOLLOWING ADDITIONS: 60-SUBSTRUCTURE 60.1.A-ABUT./CAPS: ABUT. 1/CAP SHOWS VERTICAL HAIRLINE CRACKS IN CAP NEAR PILES B & D.
Walter Mackey, JR	04/11/2016	G	***No additional deficiencies noted at this inspection***
Pontis User	06/28/2012	G	PJP *** NO ADDITIONAL DEFICINECIES NOTED AT THIS INSPECTION ***
Pontis User	09/22/2000	G	WHM * SNOOPER INSPECTION W/ALDOT UNDER BRIDGE INSPECTION UNIT: 58-DECK 58.12.-EXP. JT.'S/DEVICES: OPEN ARMOR PLATE JOINTS AR FILLED WITH SAND/DEBRIS. 59-SUPERSTRUCTURE 59.2.A.-BEAMS/CONCRETE: BENT 6/BEAM 2 SHOWS DELAMINATED AREA W/EXPOSED REBAR IN LEFT FACE (120MM L X 80MM W) . BENT 8/BEAMS 2 & 3 SHOW DELAMINATED AREAS W/EXPOSED REBAR IN LEFT FACES (120MM L X 80MM R). BENT 10/BEAM 3 SHOWS DELAMINATED AREA W/ EXPOSED REBAR IN LEFT FACE (75MM L X 50MM W). 60-SUBSTRUCTURE 60.2.D.2-BENTS/PILES: BENT 10/PILES A & B SHOW EXPOSED H-BEAM BELOW CONCRETE ENCASEMENTS (UP TO 300MM). BENT 12/ PILES A & B SHOW EXPOSED H-BEAM BELOW ENCASEMENTS (UP TO 300MM).
Pontis User	12/05/2012	S	DLF THE SCOUR INSPECTION FREQUENCY FOR THIS STRUCTURE HAS BEEN DECREASED FROM A 3 MONTH INSPECTION TO A 12 MONTH INSPECTION. HOWEVER, STRUCTURE SHOULD STILL BE MONITORED DURING AND AFTER HIGH FLOW EVENTS UNDER THE DISCRETION OF BRIDGE INSPECTION PERSONNEL. AFTER A CAREFUL INVESTIGATION, IT HAS BEEN DETERMINED THAT THE CURRENT CONDITIONS THAT MAKE THIS STRUCTURE SCOUR CRITICAL WERE NOT CAUSED BY SCOUR. IT IS BELIEVED THAT THE STRUCTURE WAS BUILT THIS WAY IN THE LATE 1950'S. THROUGH THIS INVESTIGATION, IT WAS ALSO DETERMINED THAT THE STRUCTURE HAS BEEN IN THIS CONDITION FOR 20+ YEARS AND THE GROUNDLINE HAS REMAINED STABLE WITH MINOR FLUCTUATIONS.
Pontis User	03/28/2005	R	WHM *SAME AS PREVIOUS INSPECTIONS W/NO ADDITIONAL DEFICIENCIES.

Entered By	Date	Type	Comments
Pontis User	09/11/2004	R	WHM UNDERWATER INSPECTION BY LLOYD PITTS, P.E. CBI FIBERGLASS FORMS HAVE BEEN REMOVED FROM PILES AND ARE IN CHANNEL. BENT 5/PILE A SHOWS 22" OF EXPOSED STEEL H-PILE AND 24" ABOVE THE BOTTOM OF THE CONCRETE ENCASEMENT IS A COLD SEAM/JOINT WITH SOFT MATERIAL. BENT 5/PILE B IS TAPERED IN 4"-6" AT THE STREAMBED. BENT 5/PILE C SHOWS 10" OF EXPOSED H-PILE AND REINFORCEMENT CAGE. 7'6" BELOW THE TOP OF THE CONCRETE JACKET IS A COLD SEAM/JOINT WITH SOFT MATERIAL. RECOMMENDATION TO PLACE RIPRAP OR GROUT BAGS AROUND PILES TO PREVENT FURTHER EXPOSURE OF PILES. A LAYER OF RIPRAP COULD BE PLACED DOWNSTREAM ADJACENT TO THE STRUCTURE TO RAISE THE STREAMBED 1'-2'. ALSO REMOVE FORMS FROM STREAMBED. NO FURTHER ACTION IS NECESSARY AT THIS TIME.
Pontis User	09/28/2012	R	WHM ***ALAYCIA HALL-ALDOT SCOUR SECTION HAS ADVISED THAT THE STRUCTURE MAY BE PLACED BACK ON A 12-MONTH INSPECTION CYCLE SINCE BRIDGE IS NOT CONSIDERED SCOUR CRITICAL. UNSUPPORTED PILE LENGTH ISSUE STILL NEEDS TO BE RESOLVED*** ***H & L CONTRACTORS PLACED GUARDRAIL/END ANCHORS ON STRUCTURE TO CONFORM TO CURRENT ALDOT STANDARDS*** ***NO ADDITIONAL DEFICIENCIES NOTED AT THIS INSPECTION***
Pontis User	11/05/2006	R	WHM ***UNDERWATER INSPECTION REPORT*** BENT 5/PILE 1 SHOWS 18" OF EXPOSED H-PILE AND 2' ABOVE THE BOTTOM OF THE ENCASEMENT IS A COLD JOINT/SEAM W/SOFT MATERIAL. BENT 5/PILE 2 ENCASEMENT IS TAPERED IN 13 " AT THE BOTTOM AND SHOWS 9" OF EXPOSED H-PILE. BENT 5/PILE 3 SHOWS 10" OF EXPOSED REINFORCEMENT. 7'6" BELOW TOP OF ENCASEMENT IS A COLD JOINT/SEAM WITH SOFT MATERIAL. RECOMMENDATION: PLACE RIPRAP OR GROUT BAGS AROUND PILES TO PREVENT FURTHER EXPOSURE. A RIPRAP LAYER COULD BE PLACED DOWNSTREA M TO RAISE STREAMBED.

New:
