

Baldwin County Broadband Deployment – Project Summary
April 25, 2025

Project Overview

Total Miles	439.18 mi
Completed Miles	198.00 mi
Total Locations	8,710
Activated Locations	1,757
Local Hires	96 (83 current, 13 pending)
Total Investment	\$31,687,652.27
• Mediacom Investment	\$18,245,823.85
• ADECA Investment	\$13,441,828.42

Construction Status by Area

Area	Contractor	Total Miles	Completed Miles
Baldwin 01	Elite Construction	142.98 mi	114.00 mi
Baldwin 02	Elite Construction	130.75 mi	84.00 mi
Baldwin 03	BOI	59.26 mi	0.00 mi
Baldwin 04	BOI	106.19 mi	0.00 mi

Financial Breakdown

Area	Mediacom Investment	ADECA Investment	Total Investment
Baldwin 01	\$4,958,719.56	\$4,057,134.18	\$9,015,853.74
Baldwin 02	\$5,421,649.93	\$2,919,349.96	\$8,340,999.89
Baldwin 03	\$3,100,792.98	\$2,067,195.32	\$5,167,988.30
Baldwin 04	\$4,764,681.38	\$4,398,148.96	\$9,162,810.34

Locations Breakdown

Area	Activated Locations	Total Locations	Estimated Completion
Baldwin 01	1,563	2,917	Q3 2025
Baldwin 02	194	2,615	Q4 2025
Baldwin 03	0	1,247	Q4 2025
Baldwin 04	0	1,931	Q4 2025