

CHANGE ORDER

Order No. 1

Date: June 29, 2026

Agreement Date: July 16, 2025

NAME OF PROJECT: Project No. HW24097 – Intersection Improvements on Hinote Glass Road at SR-59

OWNER: Baldwin County Commission

CONTRACTOR: Arrington Curb & Excavation, Inc.

The following changes are hereby made to the CONTRACT DOCUMENTS:

Please see the attached spreadsheet for breakdown and reasoning.

The Original (CONTRACT PRICE)	\$ 325,992.66
Net change by previously authorized Change Orders	\$ 0.00
The (Contract Price) prior to this Change Order was	\$ 325,992.66
The new (Contract Price) will be (increased) by this Change Order	\$ 50,001.10
The new (CONTRACT PRICE) including this CHANGE ORDER will be	\$ 375,993.76

The Original (CONTRACT TIME)	45 working days
The (CONTRACT TIME) will be (increased) by this Change Order	0 working days
The new (CONTRACT TIME) including this CHANGE ORDER will be	45 working days

CONTRACTOR: 

RECOMMENDED:  

OWNER: 

Overrun/Underrun						
Item	Description	Unit	Current QTY	New QTY	% Difference	Reason
210A-000	Unclassified Excavation	CY	340	1030	203%	Reshaping of the ditch was required due to the pipe crossing not meeting the required cover depth. Also, unsuitable material was present in the roadbed and needed remediation to provide a stable base.
210D-022	Borrow Excavation (A-4 or Better)	CY	100	700	600%	Unsuitable material was present in the roadbed and needed remediation to provide a stable base
214A-000	Structure Excavation	CY	95	261	175%	In order to achieve proper cover depth of the pipe crossing, extra material was needed to be excavated.
214B-001	Foundation Backfill, Commercial	CY	32	63	97%	In order to achieve proper cover depth of the pipe crossing, extra material was needed.
401A-000	Bituminous Treatment A	SY	2306	0	-100%	Method of construction did not require the use of this item.
424A-360	Superpave Bituminous Wearing Surface	TN	154	314.99	105%	The existing joint on Hinote was further than accounted for resulting in more asphalt.
650A-000	Topsoil	CY	115	0	-100%	On-site spoils used in lieu of
654A-001	Solid Sodding	SY	834	3050	266%	Plan quantity was not enough to establish permanent vegetation for areas disturbed during construction
665J-002	Silt Fence	LF	460	75	-84%	Method of construction did not require the full use of this item.
665O-001	Silt Fence Removal	LF	460	75	-84%	Method of construction did not require the full use of this item.
701E-000	Solid Temporary Traffic Stripe	LF	1,977	0	-100%	Method of construction did not require the use of this item.
701F-000	Dotted Temporary Traffic Stripe	LF	180	0	-100%	Method of construction did not require the use of this item.
701G-253	Solid White, Class 2, Type A Traffic Stripe (5" Wide)	LF	1453	1617	11%	Additional quantity needed that plans did not account for.
701G-265	Solid Yellow, Class 2, Type A Traffic Stripe (5" Wide)	LF	524	794	52%	Additional quantity needed that plans did not account for.
703D-001	Temporary Traffic Control Markings	SF	985	0	-100%	Method of construction did not require the use of this item.
703E-001	Temporary Traffic Control Legends	SF	45	0	-100%	Method of construction did not require the use of this item.
705A-030	Pavement Markers, Class A-H, Type 2-C	EA	19	78	311%	Additional quantity needed that plans did not account for.
705A-037	Pavement Markers, Class A-H, Type 2-D	EA	8	13	63%	Additional quantity needed that plans did not account for.

Total: \$ 50,001.10