

CHANGE ORDER

Order No. 2

Date: February 6, 2026

Agreement Date: October 23, 2024

NAME OF PROJECT: Project No. HW21179 – Surfside Drive Drainage Improvements

OWNER: Baldwin County Commission

CONTRACTOR: Parten Smith, Inc.

The changes within this document include additions of junction boxes to be cast in place in the medians of the intersection along Surfside Drive. The new junction boxes are being constructed to alleviate conflicts in which the utility cannot be relocated due to its configuration with other utilities. Additionally, the Inlet lids need to be modified to cover possible safety fall hazards. Additional quantities have been added to shore up project quantity overruns.

Add Pay Items:

Item No.	Description	Unit	Unit Price	Quantity	Amount
621E000	Utility Conflict Boxes	EA	\$8,500.00	5	\$42,500.00
621D038	Inlet Lids w/covers	EA	\$1,000.00	9	\$9,000.00

Quantity Additions to Pay Items:

Item No.	Description	Unit	Unit Price	Quantity	Amount
621A013	Junction Box, Type Special	EA	\$19,510.00	1	\$19,510.00
424A360	Superpave Bituminous Concrete Wearing Surface Layer, ½" Maximum Aggregate Size Mix	TONS	\$205.00	275	\$56,375.00
408A053	Plaining Existing Pavement	SY	\$5.75.00	70	\$402.50
430B040	Aggregate Surfacing (Crushed Agg B-Base, Type B)	TONS	\$70.00	50	\$3,500.00
301A012	Crushed Aggregate Base Course Type B, 6" Compacted Thickness	SY	\$12.00	610	\$7,320.00
210A000	Unclassified Excavation	CY	\$18.00	650	\$11,700.00

TOTAL \$ 150,307.50

The Original (CONTRACT PRICE)	\$ 2,700,000.00
Net change by previously authorized Change Orders	\$ 14,010.00
The (Contract Price) prior to this Change Order was	\$ 2,714,010.00
The new (Contract Price) will be (increased) by this Change Order	\$ 150,307.50
The new (CONTRACT PRICE) including this CHANGE ORDER will be	\$ 2,864,317.50

The Original (CONTRACT TIME)	175 working days
The (CONTRACT TIME) increased by Change Order No. 1	5 working days
The (CONTRACT TIME) will be (increased) by this Change Order	25 working days
The new (CONTRACT TIME) including this CHANGE ORDER will be	205 working days

CONTRACTOR:  Estimator / Project manager

RECOMMENDED: Mark Acrawan NTS LD

OWNER: _____