CHANGE ORDER

Order No. 3

Date: April 10, 2026

Agreement Date: October 23,2024

NAME OF PROJECT: **Project No. HW21179 – Surfside Drive Drainage Improvements**

OWNER: **Baldwin County Commission**

CONTRACTOR: **Parten Smith, Inc.**

The changes within this document include addition of another junction box to be cast in place alongside the intersection of Surfside Drive and Lake Shore Drive. The new junction box is being constructed to alleviate conflicts in which the utility was not located and cannot be relocated within a timely manner due to its configuration with other utilities. Solid sodding is being swapped out from Bermuda to Zoysia sod to match existing sod in the area. Additional sod quantity is required to cover disturbed areas where drainage improvements were made. Inlet, Type PD was invertedly removed from the contract in Change Order 1 and is required to complete project.

Add Pay Items:

Item No.	Description	Unit	Unit Price	Quantity	Amount
621A013	Junction Box, Type Special	EA	$12,500.00	1	$12,500.00
621C109	Inlets, Type PD	EA	$5,500.00	1	$5,500.00
654A000	Solid Sodding - Zoysia	SY	$10.00	2,200	$22,000.00

Remove Pay Items:

Item No.	Description	Unit	Unit Price	Quantity	Amount
654A001	Solid Sodding (Bermuda)	SY	$6.00	300	$1,800.00

TOTAL $ 38,200.00

The Original (CONTRACT PRICE)	**$**	**2,700,000.00**
Net change by previously authorized Change Orders	**$**	**164,317.50**
The (Contract Price) prior to this Change Order was	**$**	**2,864,317.50**
The new (Contract Price) will be (increased) by this Change Order	**$**	**38,200.00**
The new (CONTRACT PRICE) including this CHANGE ORDER will be	**$**	**2,902,517.50**

The Original (CONTRACT TIME)	**175 working days**
The (CONTRACT TIME) increased by Change Order No. 1 & 2	**30 working days**
The (CONTRACT TIME) will be (increased) by this Change Order	**0 working days**
The new (CONTRACT TIME) including this CHANGE ORDER will be	**205 working days**

CONTRACTOR: _____ Bradley McKinley Project Manager

RECOMMENDED: NTS _____ LD

OWNER: _____